

## East/West Parkwood Road Critical Sidewalk Repair Issues

1. The \$2k to \$5k annually for sidewalks and pot holes and the \$10k in year 1 for streets in the annexation service delivery report are not secured funding, just estimates for planning purposes. There are not earmarked funds for these items at this point.
2. John and I reviewed the top sidewalk issues from the list that Tom and Sheri pulled together. He agreed they need to be fixed and he submitted the below list to Peggy Merriss. Peggy has put these on the Street Sections list of work items and work will begin on 8/11.
3. In cases where the sidewalk has heaved due to large roots, he suggested that a fix would include "meandering" the sidewalk into the parkway to reduce the likelihood of it reoccurring. I want to be sure that we're ok with this.
4. The City also owns a scouring machine that could smooth out sidewalk sections that don't meet, so long as the difference is less than an inch. We can pull together a list for John and it sounds like this is something he would consider doing for us.
5. John also suggested the Board submit a "Sidewalk Petition" through Hugh Saxon, the Deputy City Manager. I'm checking with Peggy to make sure we should do that as well.
6. John anticipates having resources to do some street repairs later this year. He wants to know if that's something the Board would support and could also support with our neighbors to avoid complaints about why they're not being completely repaved.
7. Finally, there is no curb replacement program in Decatur. Curb issues are fixed when complaints are made, based on the severity. We looked with Sheri and Steve at the section of Park curb on West Parkwood near Ponce where there's a potential erosion issue. John agreed it needs to be fixed and it's now "on the list".

<b>Parkwood Lane</b>	<b>Work Required</b>
110	8LF of 6"x5' sidewalk through driveway apron, 58LF of 5' sidewalk to left of drive, meandering into grass strip required due to adjacent Poplar tree and 15LF of 5' sidewalk at right property line
123	40LF of 5' sidewalk
<b><u>East Parkwood Road</u></b>	
150	15LF on Parkwood Lane and at corner with Parkwood Lane remove radius area concrete and install new curb cut ramp
154	Cut out and insert tactile surface in existing sidewalk at Parkwood Lane intersection
158	20LF of 5' sidewalk
168	25LF of 5' sidewalk
192	30LF of 5' sidewalk, meandering required to avoid large Poplar tree and will require removal of at least 2 small Cherry trees in the grass strip
202	20LF of 5' sidewalk
<b><u>West Parkwood Road</u></b>	
231	25LF of 5' sidewalk associated with tree roots
231/235	30LF of 5' sidewalk, meandering required to avoid large Sweetgum tree and will require Arborist assistance due to large surface root extending into grass strip
West Parkwood Road adjacent to 2195 West Ponce de Leon Avenue	8LF of layover curb repair adjacent to first speed table